

Installation Checklist

Before leaving the installation site and prior to activation, the person responsible for the initial setup of the station must complete this checklist for all stations.

<input checked="" type="checkbox"/>	<p>Check each box below to confirm that the task has been completed for all stations</p>
<input type="checkbox"/>	<p>Earth/Ground connection is made to Ground Lugs. (where applicable)</p>
<input type="checkbox"/>	<p>All mounting hardware is tightly secured, and all stations are level and rock solid. The two security screws inside the holster plugs on all head assemblies are tightened and the rubber plugs are in place.</p>
<input type="checkbox"/>	<p>Cable retractors:</p> <ul style="list-style-type: none"> • Cable clamp halves are screwed together with no gaps • All charging cables operate smoothly through full extension and retraction
<input type="checkbox"/>	<p>Voltages at all power plates have been verified with a solenoid type voltmeter (Such as a Wiggy)</p> <ul style="list-style-type: none"> • Line-to-Line measures 208/240VAC • Line-to-Earth measures 120VAC
<input type="checkbox"/>	<p>If Power Share Jumpers are installed (Dual head units only):</p> <ul style="list-style-type: none"> • All jumpers are fully inserted. Look for 1/8" (3 mm) depth • Power Share mode has been configured, using the on-screen Installation Wizard, for all power-shared stations and the station's display indicates that power sharing is in effect • The supplied Electrical Rating label has been applied above the terminal block and on the top cap as described in instruction sheet
<input type="checkbox"/>	<p>Check the station's communications signal(s) (Help > Network) and ensure that the station has a minimum of -85 dBm or better signal strength (where higher numbers are lower signal strength)</p>
<input type="checkbox"/>	<p>Installation Wizard which includes Pinpointing of each station has been completed. Without PinPointing Station cannot be activated.</p>
<input type="checkbox"/>	<p>The Service Menu shows no station codes for either port (Help > Station Codes) on all stations</p>
<input type="checkbox"/>	<p>Start a charging session on all stations using a ChargePoint card (provided on the front cover of this Installation Guide). Ensure the station displays no error codes or warning lights and that both holsters unlock and lock</p>